

GOVERNMENT OF TELANGANA

ABSTRACT

PMGSY Phase IX – Warangal District- Package No. AP 21IXLB-01 – Construction of Bridge @ km 3/0 across Kadavendi vagu on R/F PWD Road Janagaon – Suryapet to ZP Road via Kadavendi, Devaruppala (M) in Warangal District – According post-facto Extension of Agreement Time up to 31.12.2014 without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 100.

Dated:18.02.2015.

Read the following:-

1. G.O.Ms.No.330, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No.W3/DEE-I/PMGSY/ Ph.IX/AP 21X LB 1/WGL/2010, Dt: 23.12.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admin., PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post-facto Extension of Agreement Time up to 31.12.2014 for a period of (416) days without imposing penalty in respect of work “Construction of Bridge @ km 3/0 across Kadavendi vagu on R/F PWD Road Janagaon – Suryapet to ZP Road via Kadavendi, Devaruppala (M) in Warangal District” under PMGSY Phase IX as the delay was not attributed to the Contractor due to land dispute, heavy rains and Dharnas.

2. The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Warangal District.
Copy to: The PS to Minister(PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER